




UNDER CONSTRUCTION

Allegan District Library Expansion



Phase I (House Move & Library Addition) 12% Complete



East Drive Guardrails Removed



Green's New Location – Ready for Move



Green's Move In Progress



Green's Move In Progress

Work Completed

- Green's house move
- Pad prepped for Green's foundation
- Concrete footings at Green's
- West drive open to 2 way traffic
- Pedestrian shift to new sidewalk sections
- Removal of guardrails at east drive
- East drive permanently closed

Work in Progress

- Auger cast pile shoring at library
- Concrete foundation walls at Green's


Upcoming Work

- Excavation and grading for library addition
- Relocation of overhead Comcast lines
- Underground plumbing at Green's
- Replacement of rotted timber at Green's
- Masonry at Green's
- Interior steel at Green's



UNDER CONSTRUCTION

Allegan District Library Expansion



Green's Move In Progress



Green's Move In Progress



Old Timber Floor Joists Under Green's



Green's Move Complete



Site Graded to Start Shoring



Green's Footings



Green's Footings



Template Poured for Drilling of Auger Cast Shoring