




UNDER CONSTRUCTION

Allegan District Library Expansion



Phase I (House Move & Library Addition) 42% Complete



Ground Level Steel Progress



Lower Level Steel Progress from South



West Drive Looking South



West Drive Looking North

Work Completed

- Lower level concrete floor slab
- Backfill around upper foundations
- Lower level steel
- Ground level metal decking
- West drive final grading
- West drive concrete curbs

Work in Progress

- Green's final inspections
- Green's concrete ramp/sidewalks
- Ground level steel
- West drive concrete pavement


Upcoming Work

- Exterior metal studs
- Roofing
- Ground level concrete
- West drive guardrails



UNDER CONSTRUCTION

Allegan District Library Expansion



Lower Level Steel



Ground Level Steel & Decking



Lower Level Entrance & Stairs Graded



Green's Ramp Foundations